

# Ham Lake 169th Ave and Xylite Street Reconstruction

ID	Task Name	Duration	Start	Finish	Predecessors	Aug 28, '16				Sep 11, '16				Sep 25, '16				Oct 9, '16				Oct 23, '16				Nov			
						W	S	T	M	F	T	S	W	S	T	M	F	T	S	W	S	T	M	F					
1																													
2	<b>169th Ave and Xylite Street Reconstruction</b>	<b>55 days</b>	<b>Mon 8/29/16</b>	<b>Fri 11/11/16</b>																									
3	Inlet/Traffic Control	55 days	Mon 8/29/16	Fri 11/11/16																									
4	Silt Fence	2 days	Mon 8/29/16	Tue 8/30/16																									
5	Reclaiming/Removals/Excavation	10 days	Tue 9/6/16	Mon 9/19/16																									
6	Utility Work	10 days	Tue 9/20/16	Mon 10/3/16	5																								
7	Class 5	4 days	Tue 10/4/16	Fri 10/7/16	6																								
8	Fine Grading	3 days	Mon 10/10/16	Wed 10/12/16	7																								
9	Concrete Curbing install and dwys	4 days	Thu 10/13/16	Tue 10/18/16	8																								
10	Bituminous Base Course Paving	2 days	Wed 10/19/16	Thu 10/20/16	9																								
11	Topsoil and Restoration	4 days	Thu 10/20/16	Tue 10/25/16	10																								
12	Structure Adjustments	2 days	Thu 4/20/17	Fri 4/21/17	11																								
13	Bituminous Wear Course Paving	2 days	Mon 4/24/17	Tue 4/25/17	12																								
14	Striping	2 days	Thu 4/27/17	Fri 4/28/17	13																								
15	<b>Clean Up</b>	<b>5 days</b>	<b>Mon 5/1/17</b>	<b>Fri 5/5/17</b>	14																								
16	Final Clean Up & Punch List	5 days	Mon 5/1/17	Fri 5/5/17	14																								
17																													
18																													
19																													
20																													
21																													
22																													
23																													
24																													



Task		External Milestone		Manual Summary Rollup	
Split		Inactive Task		Manual Summary	
Milestone		Inactive Milestone		Start-only	
Summary		Inactive Summary		Finish-only	
Project Summary		Manual Task		Deadline	
External Tasks		Duration-only		Progress	