

ID	Task Mode	Task Name	Duration	Start	Finish	Jun 26, '16							Jul 3, '16		Jul 10, '16			Jul 17, '16			Jul 24, '16				Jul 31, '16			Aug 7, '16				Aug 14, '16			Aug 21, '16				Aug 28, '16													
						M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S															
1	🚧	traffic control	1 day	Tue 7/5/16	Tue 7/5/16																																															
2	🚧	layout and staking	3 days	Tue 7/5/16	Thu 7/7/16																																															
3	🚧	silt fence	1 day	Wed 7/6/16	Wed 7/6/16																																															
4	🚧	stabilized entrance	1 day	Wed 7/6/16	Wed 7/6/16																																															
5	🚧	saw cutting	3 days	Wed 7/6/16	Fri 7/8/16																																															
6	🚧	removals	2 days	Thu 7/7/16	Fri 7/8/16																																															
7	🚧	common exc	2 days	Thu 7/7/16	Fri 7/8/16																																															
8	🚧	removals	5 days	Mon 7/11/16	Fri 7/15/16																																															
9	🚧	common exc	5 days	Mon 7/11/16	Fri 7/15/16																																															
10	🚧	removals	5 days	Mon 7/11/16	Fri 7/15/16																																															
11	🚧	utilities	5 days	Mon 7/11/16	Fri 7/15/16																																															
12	🚧	utilities	5 days	Mon 7/18/16	Fri 7/22/16																																															
13	🚧	concrete	3 days	Tue 7/19/16	Thu 7/21/16																																															
14	🚧	subgrade prep	1 day	Fri 7/22/16	Fri 7/22/16																																															
15	🚧	bituminous patching	1 day	Fri 7/22/16	Fri 7/22/16																																															
16	🚧	utilities	5 days	Mon 7/25/16	Fri 7/29/16																																															
17	🚧	common exc	3 days	Mon 7/25/16	Wed 7/27/16																																															
18	🚧	aggregate base	2 days	Thu 7/28/16	Fri 7/29/16																																															
19	🚧	utilities	5 days	Mon 8/1/16	Fri 8/5/16																																															
20	🚧	erosion control	2 days	Mon 8/1/16	Tue 8/2/16																																															
21	🚧	concrete	4 days	Mon 8/8/16	Thu 8/11/16																																															
22	🚧	utilities	5 days	Mon 8/8/16	Fri 8/12/16																																															
23	🚧	top soil	3 days	Tue 8/9/16	Thu 8/11/16																																															
24	🚧	turf establishment	1 day	Fri 8/19/16	Fri 8/19/16																																															
25	🚧	aggregate base	2 days	Mon 8/22/16	Tue 8/23/16																																															
26	🚧	bituminous base	2 days	Thu 8/25/16	Fri 8/26/16																																															

Project: ham lake schedule
Date: Wed 6/29/16

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			