

ID	Task Name	Duration	Start	Finish	Predecessors	Successors	October 2016														November 2016					December 2016									
							3	6	9	12	15	18	21	24	27	30	2	5	8	11	14	17	20	23	26	29									
1	<b>Aberdeen St. Reconstruction</b>	<b>32 days</b>	<b>Tue 10/4/16</b>	<b>Wed 11/16/16</b>			<b>Aberdeen St. Reconstruction</b>																												
2	Reclaim Existing Roadway	1 day	Tue 10/4/16	Tue 10/4/16		3																													
3	Strip & Stockpile Topsoil	2 days	Wed 10/5/16	Thu 10/6/16	2	4																													
4	Strip & Stockpile Reclaimed Agg.	2 days	Fri 10/7/16	Mon 10/10/16	3	5																													
5	Storm Sewer Installation	8 days	Tue 10/11/16	Thu 10/20/16	4	6																													
6	Roadway Grading	5 days	Fri 10/21/16	Thu 10/27/16	5	7																													
7	Aggregate Base	2 days	Fri 10/28/16	Mon 10/31/16	6	8																													
8	Curb & Gutter	2 days	Tue 11/1/16	Wed 11/2/16	7	9																													
9	Bituminous Paving (Base Course)	1 day	Thu 11/3/16	Thu 11/3/16	8	10																													
10	Subgrade Prep Driveways	4 days	Fri 11/4/16	Wed 11/9/16	9	11																													
11	Bituminous Paving (Driveways)	2 days	Thu 11/10/16	Fri 11/11/16	10	12																													
12	Topsoil Finishing	2 days	Mon 11/14/16	Tue 11/15/16	11	13																													
13	Seeding / Hydro-Mulch	1 day	Wed 11/16/16	Wed 11/16/16	12	14																													
14	Substantial Completion (Wear Course Spring 2017)	0 days	Wed 11/16/16	Wed 11/16/16	13																														

**Midwest Civil Constructors, LLC**  
Aberdeen St. Reconstruction Ham Lake, MN  
Date: October 4, 2016

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

SCHEDULE IS SUBJECT TO CHANGE